

Pre-Fabricated Sub Centre (2012-13)			
as on 29th Feb' 2016			
Sl. No	Name of District	Name of Sub Centre	Remarks
1	Baksa	Bonsibari	Work in progress
2	Baksa	Chauraguri	Work in progress
3	Baksa	Majrabari	Work in progress
4	Baksa	West Belgiri	Work in progress
5	Baksa	Luhatur	Work in progress
6	Baksa	Mayrajhar Pather	Work in progress
7	Baksa	Barapeta	Work in progress
8	Baksa	Kajiamati	Work in progress
9	Baksa	Katajhar Gaon	Work in progress
10	Baksa	Ciknibari	Work in progress
11	Baksa	Pub Dwarkuchi	Work in progress
12	Baksa	3 No. Goreswar	Work in progress
13	Baksa	Santipur	Work in progress
14	Baksa	Pub Bangalipara	Work in progress
15	Baksa	Khairani	Recently approved for alternate site
16	Baksa	Aubari	Recently approved for alternate site
17	Baksa	Bherbheri	Work in progress
18	Baksa	Khagrabari	Work in progress
19	Baksa	Simlabari	Work in progress
20	Baksa	Barikadonga	Work in progress
21	Baksa	Ahopa	Work in progress
22	Baksa	Rented.1 Bogolamari	Work in progress
23	Baksa	Bhabanipur ' B' Block	Work in progress
24	Baksa	Niz- Defeli (Gopalpur)	Work in progress
25	Baksa	Borbalisha	Work in progress
26	Baksa	Narayanpur	Work in progress
27	Baksa	Bagajuli	Work in progress

Pre-Fabricated Sub Centre (2012-13)			
as on 29th Feb' 2016			
Sl. No	Name of District	Name of Sub Centre	Remarks
28	Baksa	Dumaria	Work in progress
29	Baksa	Kusumjuli	Work in progress
30	Baksa	lakhinarayanpur	Work in progress
31	Baksa	Balabari	Work in progress
32	Baksa	NK Darranga 1	Work in progress
33	Baksa	Bimalanagar	Work in progress
34	Baksa	Dongargaon	Work in progress
35	Baksa	Jaypur	Work in progress
36	Barpeta	Hatirtari	Terminated. Reallotment under process.
37	Barpeta	Kawaimari Reserve No.9	Terminated. Reallotment under process.
38	Barpeta	Bhaluki	Terminated. Reallotment under process.
39	Barpeta	Poragaon	Terminated. Reallotment under process.
40	Barpeta	Bahmura	Terminated. Reallotment under process.
41	Barpeta	Kayakuchi Gaon	Terminated. Reallotment under process.
42	Barpeta	4no Baghmara	Terminated. Reallotment under process.
43	Barpeta	Kumullipara	Terminated. Reallotment under process.
44	Barpeta	Etarbhitha	Terminated. Reallotment under process.
45	Barpeta	Aduripara	Terminated. Reallotment under process.
46	Barpeta	Goroimari	Terminated. Reallotment under process.

Pre-Fabricated Sub Centre (2012-13)			
as on 29th Feb' 2016			
Sl. No	Name of District	Name of Sub Centre	Remarks
47	Barpeta	Khongra	Terminated. Reallotment under process.
48	Barpeta	Aminpara	Terminated. Reallotment under process.
49	Barpeta	Garoimarigaon	Terminated. Reallotment under process.
50	Barpeta	Bhairaguri	Terminated. Reallotment under process.
51	Barpeta	6no Satra kanara	Terminated. Reallotment under process.
52	Barpeta	Mailkuchi	Terminated. Reallotment under process.
53	Barpeta	Dhanbandha	Terminated. Reallotment under process.
54	Barpeta	3no Baghmara	Terminated. Reallotment under process.
55	Barpeta	Bheragaon	Terminated. Reallotment under process.
56	Barpeta	Dhakaliapara	Terminated. Reallotment under process.
57	Barpeta	Theka	Terminated. Reallotment under process.
58	Barpeta	Khablarbhitha	Terminated. Reallotment under process.
59	Barpeta	12no Satrakonora	Terminated. Reallotment under process.
60	Barpeta	Moukhua Char	Terminated. Reallotment under process.
61	Barpeta	Banglipara	Terminated. Reallotment under process.
62	Barpeta	Bhelengi	Terminated. Reallotment under process.

Pre-Fabricated Sub Centre (2012-13)			
as on 29th Feb' 2016			
Sl. No	Name of District	Name of Sub Centre	Remarks
63	Barpeta	Bhulukabari Pathar	Terminated. Reallotment under process.
64	Barpeta	Chengulia	Terminated. Reallotment under process.
65	Barpeta	New Balabhitha	Terminated. Reallotment under process.
66	Barpeta	Kamalpur pam	Terminated. Reallotment under process.
67	Barpeta	Ananada Bazar	Terminated. Reallotment under process.
68	Barpeta	Sukharjhar	Terminated. Reallotment under process.
69	Barpeta	Mazorchar	Terminated. Reallotment under process.
70	Barpeta	Pachim Chaysimana	Terminated. Reallotment under process.
71	Barpeta	Khoirabari	Terminated. Reallotment under process.
72	Bongaigaon	NO. 2 SALABILA	Work in progress
73	Bongaigaon	3 NO. NACHANGURI	Work in progress
74	Bongaigaon	PATKATA	Work in progress
75	Bongaigaon	KASLAIGURI	Work in progress
76	Bongaigaon	Borkhata	Work in progress
77	Bongaigaon	Kherkuji	Work in progress
78	Bongaigaon	Dhaknabari	Work in progress
79	Bongaigaon	Chatpara	Work in progress
80	Bongaigaon	Goraimari	Work yet to be started
81	Bongaigaon	Kabaitari	Work in progress
82	Bongaigaon	Barpathar	Work in progress
83	Bongaigaon	Kharija Dolaigaon	Work in progress

Pre-Fabricated Sub Centre (2012-13)			
as on 29th Feb' 2016			
Sl. No	Name of District	Name of Sub Centre	Remarks
84	Bongaigaon	Bhatipara Part-1	Work in progress
85	Bongaigaon	Jelkajhar	Work in progress
86	Bongaigaon	Nankargaon	Work in progress
87	Bongaigaon	Bagulamari	Work in progress
88	Bongaigaon	Malipara	Work in progress
89	Bongaigaon	Solmari	Work in progress
90	Bongaigaon	Balarchar(Matraghala area)	Work in progress
91	Bongaigaon	Dubasuri	Work in progress
92	Bongaigaon	Topgaon	Work in progress
93	Bongaigaon	Bangalapara	Work in progress
94	Bongaigaon	Choto Barjana	Work in progress
95	Bongaigaon	Chillapara	Work in progress
96	Bongaigaon	Mainapara	Work in progress
97	Bongaigaon	Naravita	Work in progress
98	Bongaigaon	Gharamara	Work in progress
99	Cachar	Sarisakuri	Work in progress
100	Cachar	Jugnipara	Land not yet finalized
101	Cachar	Mazumder Bazar	Land not yet finalized
102	Cachar	Bagewalla	Land not yet finalized
103	Cachar	Ailathal	Work completed
104	Cachar	Tintikri	Work completed
105	Cachar	KatigoraH-III	Work completed
106	Cachar	Jalalpur-II	Work completed
107	Cachar	Solimabad	Work completed
108	Cachar	Vitargul	Work completed
109	Cachar	Amtala	Work stopped due to dispute
110	Cachar	Jagidishpur	Work completed
111	Cachar	Karasura	Work completed

Pre-Fabricated Sub Centre (2012-13)			
as on 29th Feb' 2016			
Sl. No	Name of District	Name of Sub Centre	Remarks
112	Cachar	Rajibnagar	Work completed
113	Cachar	Saraspur	Work completed
114	Cachar	Boal Cherrapunjee	Work completed
115	Cachar	Natun Dayapur	Work in progress
116	Cachar	Khalpur (Lakhinagar)	Work in progress
117	Cachar	Labocpar-II	Work in progress
118	Cachar	Gobindapur	Work in progress
119	Cachar	Silcoorie Tea	Land not yet finalized
120	Cachar	Nutan Ramnagar-IV	Work in progress
121	Cachar	Meherpur (Kailashpur TE)	Land not yet finalized
122	Cachar	Natun Kanchanpur	Work in progress
123	Cachar	Sildubi-I	Work completed
124	Cachar	Puberkandy	Land not yet finalized
125	Cachar	Ambicapur	Land not yet finalized
126	Cachar	Rongpur-II	Land not yet finalized
127	Cachar	Gossaipur Pt-I	Work completed
128	Cachar	Paratilla(Andercool)	Work completed
129	Cachar	Pangram Pt-II	Work completed
130	Cachar	Dayapur Pt-II	Land not yet finalized
131	Cachar	Ainacherra (Gorerbond)	Work completed
132	Chirang	Ananda Bazar(Amteka)	Work in progress
133	Chirang	Manikpur SC	Work in progress
134	Chirang	Superiguri	Work in progress
135	Chirang	Mainaguri SC	Work in progress
136	Chirang	Patabari Aie Maopar	Work in progress
137	Chirang	Narayanpur SC	Work in progress
138	Chirang	Choudharipara	Work in progress
139	Chirang	Janata Bazar	Work in progress

Pre-Fabricated Sub Centre (2012-13)			
as on 29th Feb' 2016			
Sl. No	Name of District	Name of Sub Centre	Remarks
140	Chirang	Fulguri SC	Work in progress
141	Chirang	Nakedhara	Work in progress
142	Chirang	Batabari	Work in progress
143	Chirang	Malivitha	Work in progress
144	Chirang	Bithini	Work in progress
145	Chirang	NC Kahitama (Manashi Bazar)	Work in progress
146	Chirang	No.3 oxiguri	Work in progress
147	Chirang	Hatichar	Work in progress
148	Chirang	Aojhar	Work in progress
149	Chirang	Madhya Runikhata	Work in progress
150	Darrang	2No. Majgaon	Work completed
151	Darrang	Ondolajhar SC	Work completed
152	Darrang	Simaluguri SC	Work completed
153	Darrang	Mandalpara SC	Work completed
154	Darrang	Jangalpara SC	Work completed
155	Darrang	Nizgadhajhar SC	Work completed
156	Darrang	No.1 Chikonmati SC	Work completed
157	Darrang	Chandpur Baruajhar	Work completed
158	Darrang	Cenibari SC	Work completed
159	Darrang	Daipam Bazar SC	Work completed
160	Darrang	Bagisakash SC	Work completed
161	Darrang	Konakatapara SC	Work in progress
162	Darrang	Kasomari Nepali	Work completed
163	Darrang	Padubori Alisinga	Work completed
164	Darrang	No.5 Arimari	Work completed
165	Darrang	Rajapukhuri Bagisa	Work in progress
166	Darrang	South Bhotpukhuri	Work completed

Pre-Fabricated Sub Centre (2012-13)			
as on 29th Feb' 2016			
Sl. No	Name of District	Name of Sub Centre	Remarks
167	Darrang	Takimari SC	Work completed
168	Darrang	Rowmari SC	Work in progress
169	Darrang	Thekerabari SC	Land problem
170	Darrang	No.3 Barujhar SC	Land problem
171	Darrang	Kadamtola Bagisa	Land problem
172	Darrang	Jamalpur SC	Work completed
173	Darrang	Simalubari SC	Work completed
174	Darrang	Magurmari No.1	Work completed
175	Darrang	No.2 Shyampur	Work in progress
176	Darrang	Barkur SC	Land problem
177	Darrang	Bologarah SC	Land problem
178	Darrang	Namkhola SC	Land problem
179	Darrang	Athakhata SC	Land problem
180	Darrang	Kheteswar SC	Land problem
181	Darrang	Nadirkash SC	Land problem
182	Darrang	No.2 Kasari Vetu Toop	Work completed
183	Darrang	Pub padughat SC	Land problem
184	Dhemaji	Dhunaguri Gaon	Work in progress
185	Dhemaji	Kamalpur Gaon	Work in progress
186	Dhemaji	Kathalguri Gaon	Work in progress
187	Dhubri	Gopigaon	work in progress
188	Dhubri	Madhya Saupata	work in progress
189	Dhubri	Bolkamari Pt.1	Work in progress
190	Dhubri	Ujan Gotipara	Land not yet finalized
191	Dhubri	Bolirchar	Work in progress
192	Dhubri	Pachim Udmari	Work in progress
193	Dhubri	Simlakandi Gotipara	Work in progress

Pre-Fabricated Sub Centre (2012-13)			
as on 29th Feb' 2016			
Sl. No	Name of District	Name of Sub Centre	Remarks
194	Dhubri	Golayachar	Work in progress
195	Dhubri	Hazipara	Work in progress
196	Dhubri	Dakhin Kazaikata	Work in progress
197	Dhubri	Jhalturchar	Work in progress
198	Dhubri	Azara Salmara	Work in progress
199	Dhubri	Chirakuta	Work in progress
200	Dhubri	Charuabakhara SC	Work in progress
201	Dhubri	Chakchaka	Work in progress
202	Dhubri	Harkata M para	Work in progress
203	Dhubri	Chagolchara Pt-1 (Naya Masjid)	Work in progress
204	Dhubri	Pathanpara	Land not yet finalized
205	Dhubri	Modhusolmari Pt.I (Chatan)	Land not yet finalized
206	Dhubri	Kalarhat	Work in progress
207	Dhubri	Charjugipara	Work in progress
208	Dhubri	River Block	Work in progress
209	Dhubri	Sagolchara	Land not yet finalized
210	Dhubri	Khalipur	Land not yet finalized
211	Dhubri	Salkata Bazar	Work in progress
212	Dhubri	Buraburichar	Work in progress
213	Dhubri	Bondihanachar	Work in progress
214	Dhubri	Choudhury Char	Work in progress
215	Dhubri	Gunaipani	Work yet to be started due to land problem.
216	Dhubri	Tharigramvita	Work in progress
217	Dhubri	Chalakurachar	Work in progress
218	Dhubri	Birshing Pt.II	Work in progress
219	Dhubri	Modhusolmari Pt.II	Work yet to be started
220	Dhubri	Daubhangi	Work in progress

Pre-Fabricated Sub Centre (2012-13)			
as on 29th Feb' 2016			
Sl. No	Name of District	Name of Sub Centre	Remarks
221	Dhubri	Ghritinggerkuti	Work yet to be started
222	Dhubri	Kacharigaon	Work yet to be started
223	Dhubri	Nalia	Work yet to be started
224	Dhubri	Choraikhola	Work in progress
225	Dhubri	Haripur	Work yet to be started
226	Dhubri	Barjan	Work in progress
227	Dhubri	Bagdokra	Work yet to be started
228	Dhubri	Chagolia -I	Work in progress
229	Dhubri	Jhapusabari-V	Work in progress
230	Dhubri	Ranpagli	Work in progress
231	Dhubri	Sinurai -I	Work in progress
232	Dhubri	Chat Pokalagi I	Work in progress
233	Dhubri	Chat Pokalagi	Work in progress
234	Dhubri	Rangapani	Work in progress
235	Dhubri	Kalurchar	Land not yet finalized
236	Dhubri	Bauskata	Land not yet finalized
237	Dhubri	Bosakata	Land not yet finalized
238	Dhubri	South Bhurakata	Land not yet finalized
239	Dhubri	Char Kanimara	Land not yet finalized
240	Dhubri	Pecharkandi	Land not yet finalized
241	Dhubri	Khopatia Pt. 1	Land not yet finalized
242	Dhubri	Chirakhowa	Work in progress
243	Dhubri	Hatsingimari	Land not yet finalized
244	Dhubri	Kharuabandha	Work yet to be started
245	Dhubri	Baluchar	Land not yet finalized
246	Dibrugarh	Timona SC	Terminated. Reallotment under process.

Pre-Fabricated Sub Centre (2012-13)			
as on 29th Feb' 2016			
Sl. No	Name of District	Name of Sub Centre	Remarks
247	Dibrugarh	Mothola SC	Terminated. Reallotment under process.
248	Dibrugarh	Banipur SC	Terminated. Reallotment under process.
249	Dibrugarh	2 No. Kecheruguri SC	Terminated. Reallotment under process.
250	Dibrugarh	2 No. Bortani SC	Terminated. Reallotment under process.
251	Dibrugarh	Suratonibam SC	Terminated. Reallotment under process.
252	Dibrugarh	Paniebura SC	Terminated. Reallotment under process.
253	Dibrugarh	Rangolipathar SC	Terminated. Reallotment under process.
254	Dibrugarh	Hudupara SC	Terminated. Reallotment under process.
255	Dibrugarh	Namsang Puberum SC	Terminated. Reallotment under process.
256	Dibrugarh	Dikom Sessa Urang Basti SC	Terminated. Reallotment under process.
257	Dibrugarh	Bejopathar SC	Terminated. Reallotment under process.
258	Dibrugarh	Bezopathar SC	Terminated. Reallotment under process.
259	Dibrugarh	Charikata SC	Terminated. Reallotment under process.
260	Dibrugarh	Santipara SC	Terminated. Reallotment under process.
261	Dibrugarh	Dikom Naharani SC	Terminated. Reallotment under process.
262	Dima Hasao	Ardapur	Work completed

Pre-Fabricated Sub Centre (2012-13)			
as on 29th Feb' 2016			
Sl. No	Name of District	Name of Sub Centre	Remarks
263	Dima Hasao	Digerrkhro	Work completed
264	Dima Hasao	Khailimdisa	Work completed
265	Dima Hasao	Railing Bazar	Work completed
266	Dima Hasao	Hajowari	Work completed
267	Dima Hasao	Disagisim	Work completed
268	Dima Hasao	Ramvom	Work completed
269	Dima Hasao	Rautilla	Work completed
270	Dima Hasao	Chota Narayanpur	Work completed
271	Dima Hasao	Hojai	Work completed
272	Dima Hasao	19 Km	Work completed
273	Goalpara	Dabpara	Work in progress
274	Goalpara	Barbalupara	Work in progress
275	Goalpara	Toplakhowa	Work yet to be started
276	Goalpara	Paharsinghpara	Work in progress
277	Goalpara	Bekipul	Work in progress
278	Goalpara	Baladmari 7 No. Char	Work in progress
279	Goalpara	Jiyaguri	Jiyaguri and Kankata are closed to each
280	Goalpara	Kankata	Work yet to be started
281	Goalpara	Padupara	Work in progress
282	Goalpara	Patakata Char	Work yet to be started
283	Goalpara	Singulipara Char	Work yet to be started
284	Goalpara	Lotibari Char	Land not yet finalized
285	Goalpara	Baisa SC	Work stopped due to dispute.
286	Goalpara	Barali Gendabari	Work in progress
287	Goalpara	Satsiya Khamar	Work in progress
288	Goalpara	Bagulmari	Work in progress
289	Goalpara	Birsingpara	Work in progress

Pre-Fabricated Sub Centre (2012-13)			
as on 29th Feb' 2016			
Sl. No	Name of District	Name of Sub Centre	Remarks
290	Goalpara	Daripur	Work yet to be started
291	Goalpara	Rangatul Geradubi	Work yet to be started
292	Golaghat	Rangaliting T.E	Terminated. Reallotment under process.
293	Golaghat	Dhansiripara	Terminated. Reallotment under process.
294	Golaghat	Borsapori	Terminated. Reallotment under process.
295	Golaghat	Panbari Mising Gaon	Terminated. Reallotment under process.
296	Golaghat	Behora	Terminated. Reallotment under process.
297	Golaghat	Riri	Terminated. Reallotment under process.
298	Golaghat	Ikorajan	Terminated. Reallotment under process.
299	Golaghat	Rupkoliachuk	Terminated. Reallotment under process.
300	Golaghat	Ouguri Sawrabosti (Rongbong)	Terminated. Reallotment under process.
301	Golaghat	Sonari	Terminated. Reallotment under process.
302	Golaghat	Shankarpur	Terminated. Reallotment under process.
303	Golaghat	Salukpathar	Terminated. Reallotment under process.
304	Golaghat	Morajan	Terminated. Reallotment under process.
305	Golaghat	Ganeshpur	Terminated. Reallotment under process.

Pre-Fabricated Sub Centre (2012-13)			
as on 29th Feb' 2016			
Sl. No	Name of District	Name of Sub Centre	Remarks
306	Golaghat	Dakhin Dayalpur	Terminated. Reallotment under process.
307	Golaghat	Pithakhat	Terminated. Reallotment under process.
308	Golaghat	DalaniPathar	Terminated. Reallotment under process.
309	Golaghat	Sonapur	Terminated. Reallotment under process.
310	Golaghat	Amguri Dagaon	Terminated. Reallotment under process.
311	Golaghat	No 3 Dagaon	Terminated. Reallotment under process.
312	Golaghat	Amguri	Terminated. Reallotment under process.
313	Golaghat	Nakhuti	Terminated. Reallotment under process.
314	Golaghat	Gholapani	Terminated. Reallotment under process.
315	Golaghat	Bidyapur	Terminated. Reallotment under process.
316	Hailakandi	Panchgram	Work in progress
317	Hailakandi	PurbaSonapur	Work in progress
318	Hailakandi	Bahadurpur	Work in progress
319	Hailakandi	Bilpar	Work in progress
320	Hailakandi	Narayanpur	Work in progress
321	Hailakandi	Sudarshanpur	Work in progress
322	Hailakandi	Narsingpur	Work in progress
323	Hailakandi	Roopartal	Work in progress
324	Hailakandi	Baldabaldi	Work in progress
325	Hailakandi	Kajirkona	Work in progress

Pre-Fabricated Sub Centre (2012-13)			
as on 29th Feb' 2016			
Sl. No	Name of District	Name of Sub Centre	Remarks
326	Hailakandi	Mohanpur	Work in progress
327	Hailakandi	Boalipar	Work in progress
328	Jorhat	Rangkham (Nakachari)	Terminated. Reallotment under process.
329	Jorhat	Rampur (Kakojan)	Terminated. Reallotment under process.
330	Jorhat	Modhupur (Kakojan)	Terminated. Reallotment under process.
331	Jorhat	Kanupukhuri (Kakojan)	Terminated. Reallotment under process.
332	Kamrup (R)	Bhalukamari	Terminated. Reallotment under process.
333	Kamrup (R)	Laurajan	Terminated. Reallotment under process.
334	Kamrup (R)	Toper pathar	Terminated. Reallotment under process.
335	Kamrup (R)	Hatisola gaon	Terminated. Reallotment under process.
336	Kamrup (R)	Khandikar	Terminated. Reallotment under process.
337	Kamrup (R)	Dhulabori	Terminated. Reallotment under process.
338	Kamrup (R)	Bardanaga Botahkuchi	Terminated. Reallotment under process.
339	Kamrup (R)	Kahikuchi	Terminated. Reallotment under process.
340	Kamrup (R)	Haligaon	Terminated. Reallotment under process.
341	Kamrup (R)	Soutara	Terminated. Reallotment under process.

Pre-Fabricated Sub Centre (2012-13)			
as on 29th Feb' 2016			
Sl. No	Name of District	Name of Sub Centre	Remarks
342	Kamrup (R)	Majgumi	Terminated. Reallotment under process.
343	Kamrup (R)	Borakhal	Terminated. Reallotment under process.
344	Kamrup (R)	Bhugabari	Terminated. Reallotment under process.
345	Kamrup (R)	Kothalkuchi	Terminated. Reallotment under process.
346	Kamrup (R)	Dokonia	Terminated. Reallotment under process.
347	Kamrup (R)	Swahid bedi	Terminated. Reallotment under process.
348	Kamrup (R)	1 No Malibari	Terminated. Reallotment under process.
349	Kamrup (R)	Tangonmari	Terminated. Reallotment under process.
350	Kamrup (R)	Borbhita	Terminated. Reallotment under process.
351	Kamrup (R)	Major Top	Terminated. Reallotment under process.
352	Kamrup (R)	Goramara gaon	Terminated. Reallotment under process.
353	Kamrup (R)	Hatipara	Terminated. Reallotment under process.
354	Kamrup (R)	Matiram Char	Terminated. Reallotment under process.
355	Kamrup (R)	Bhaukuamari	Terminated. Reallotment under process.
356	Kamrup (R)	Pagladia	Terminated. Reallotment under process.

Pre-Fabricated Sub Centre (2012-13)			
as on 29th Feb' 2016			
Sl. No	Name of District	Name of Sub Centre	Remarks
357	Kamrup (R)	Koltoli	Terminated. Reallotment under process.
358	Kamrup (R)	1no Balagaon	Terminated. Reallotment under process.
359	Kamrup (R)	Ujan Duramai	Terminated. Reallotment under process.
360	Kamrup (R)	(Panikhaiti), Goroimari Char	Terminated. Reallotment under process.
361	Kamrup (R)	Pattamari	Terminated. Reallotment under process.
362	Kamrup (R)	Topabori	Terminated. Reallotment under process.
363	Kamrup (R)	Bhauria bhita	Terminated. Reallotment under process.
364	Kamrup (R)	Madhyam Basti	Terminated. Reallotment under process.
365	Kamrup (R)	Kolohir Kash	Terminated. Reallotment under process.
366	Kamrup (R)	Bullat Bazar	Terminated. Reallotment under process.
367	Kamrup (R)	Adiyapara	Terminated. Reallotment under process.
368	Kamrup (R)	Rabonboi	Terminated. Reallotment under process.
369	Kamrup (R)	Pustipara	Terminated. Reallotment under process.
370	Kamrup (R)	Bilhongnoni	Terminated. Reallotment under process.
371	Kamrup (R)	Nagaon	Terminated. Reallotment under process.

Pre-Fabricated Sub Centre (2012-13)			
as on 29th Feb' 2016			
Sl. No	Name of District	Name of Sub Centre	Remarks
372	Kamrup (R)	Pathalipara	Terminated. Reallotment under process.
373	Kamrup (R)	Niz Kathami	Terminated. Reallotment under process.
374	Kamrup (R)	Jowakadia	Terminated. Reallotment under process.
375	Kamrup (R)	Dwingunpar(Changed by Soneshwar)	Terminated. Reallotment under process.
376	Kamrup (R)	Borghuli	Terminated. Reallotment under process.
377	Kamrup (R)	Bogoriguri	Terminated. Reallotment under process.
378	Kamrup (R)	Changchari	Terminated. Reallotment under process.
379	Kamrup (R)	Choudhary pam	Terminated. Reallotment under process.
380	Kamrup (R)	2 No Tupamari	Terminated. Reallotment under process.
381	Kamrup (R)	Sarpara	Terminated. Reallotment under process.
382	Kamrup (R)	Hatkhowapara	Terminated. Reallotment under process.
383	Karimganj	Rajbari	Work in progress
384	Karimganj	Solamona	Work in progress
385	Karimganj	Saidpur	Work in progress
386	Karimganj	Jugicherra	Work in progress
387	Karimganj	Narayanpur	Work in progress
388	Karimganj	Botorochi Pt-II	Work in progress
389	Karimganj	Bazarghat	Work in progress
390	Karimganj	Chatol	Work in progress

Pre-Fabricated Sub Centre (2012-13)			
as on 29th Feb' 2016			
Sl. No	Name of District	Name of Sub Centre	Remarks
391	Karimganj	Farampasha	Work in progress
392	Karimganj	Rongpur	Work in progress
393	Karimganj	Jalalbad	Work in progress
394	Karimganj	Maktab	Work in progress
395	Karimganj	Nayagram	Work in progress
396	Karimganj	Katanala	Work in progress
397	Karimganj	Lalgenei	Work in progress
398	Karimganj	Jaganathpur	Work in progress
399	Karimganj	Bendargool	Work in progress
400	Karbi Anglong	Dilai Parbat SC	Work in progress
401	Karbi Anglong	Koligaon SC	Work in progress
402	Karbi Anglong	Borlangri SC	Work in progress
403	Karbi Anglong	Phangcherap SC	Work in progress
404	Karbi Anglong	Jungthung SC	Work in progress
405	Karbi Anglong	Dighali ati SC	Work in progress
406	Karbi Anglong	Rongkut SC	Work in progress
407	Karbi Anglong	Chutianala SC	Work in progress
408	Karbi Anglong	Amlokhi Bazar SC	Work in progress
409	Karbi Anglong	Intelongkiri Model Village SC	Work in progress
410	Karbi Anglong	Cheksolangso SC	Work in progress
411	Karbi Anglong	Nailalung SC	Work in progress
412	Karbi Anglong	Charehuti SC	Work in progress
413	Karbi Anglong	Rongchali Gaon SC	Work in progress
414	Karbi Anglong	Chonggron SC	Work in progress
415	Karbi Anglong	Bormarjong SC	Work in progress
416	Karbi Anglong	Tharve Abi SC	Work in progress
417	Karbi Anglong	Tamul Bari SC	Work in progress
418	Karbi Anglong	Chomkan SC	Work in progress

Pre-Fabricated Sub Centre (2012-13)			
as on 29th Feb' 2016			
Sl. No	Name of District	Name of Sub Centre	Remarks
419	Karbi Anglong	Mukkhmgaon SC	Work in progress
420	Karbi Anglong	Mowjem Mowlain SC	Work in progress
421	Karbi Anglong	Phanglangso SC	Work in progress
422	Karbi Anglong	Cherapathar SC	Work in progress
423	Karbi Anglong	Tengralangso SC	Work in progress
424	Karbi Anglong	Uzandonka SC	Work in progress
425	Karbi Anglong	Amser SC	Work in progress
426	Karbi Anglong	Tirkim SC	Work in progress
427	Karbi Anglong	Mosaideng SC	Work in progress
428	Karbi Anglong	Umteli SC	Work in progress
429	Karbi Anglong	Kakojan SC	Work in progress
430	Karbi Anglong	Kaipani SC	Work yet to be started
431	Karbi Anglong	Bagori SC	Work yet to be started
432	Karbi Anglong	Noupani(Rentedupani) SC	Work in progress
433	Karbi Anglong	Lemtem Singnar Gaon SC	Work in progress
434	Karbi Anglong	Kasochan SC	Work in progress
435	Karbi Anglong	Klurdung SC	Work in progress
436	Karbi Anglong	Rongnagar SC	Work in progress
437	Kokrajhar	Padmabil	Work in progress
438	Kokrajhar	Ahmedpur	Work in progress
439	Kokrajhar	Haoriapet	Work in progress
440	Kokrajhar	Aminkhata	Work in progress
441	Kokrajhar	Seshapani Borobasti	Work in progress
442	Kokrajhar	Khudigaon Pt-II	Work in progress
443	Kokrajhar	South Musalman Para	Work in progress
444	Kokrajhar	Thakurpur Pt-II	Work in progress
445	Kokrajhar	Old Amguri	Work in progress
446	Kokrajhar	Silkatari	Work in progress

Pre-Fabricated Sub Centre (2012-13)			
as on 29th Feb' 2016			
Sl. No	Name of District	Name of Sub Centre	Remarks
447	Kokrajhar	Tinkila	Work in progress
448	Kokrajhar	Alangi	Work in progress
449	Kokrajhar	Silair Para Pt-II	Work in progress
450	Kokrajhar	Hatkula(Bangaldoba)	Work in progress
451	Kokrajhar	Dambra Para	Work in progress
452	Kokrajhar	Hasrobari	Work in progress
453	Kokrajhar	Joipuri	Work in progress
454	Kokrajhar	Koraghai	Work in progress
455	Kokrajhar	Khunguri	Work in progress
456	Kokrajhar	Tenghnar Vita 2	Work in progress
457	Kokrajhar	Kamlasara	Work in progress
458	Kokrajhar	Telapara	Work in progress
459	Lakhimpur	Dambukial	Work in progress
460	Lakhimpur	Kanduapather	Work in progress
461	Lakhimpur	Phukandoloni	Works stopped
462	Lakhimpur	Pachim Pandhua	Work in progress
463	Lakhimpur	Korachapori	Work in progress
464	Lakhimpur	Borgula	Work in progress
465	Lakhimpur	Sonapur Reserve	Work in progress
466	Lakhimpur	Doulatpur	Work in progress
467	Lakhimpur	Kehutoli	Work in progress
468	Lakhimpur	Borelengi	Work in progress
469	Lakhimpur	Rajabari	Work in progress
470	Lakhimpur	Santapur	Work in progress
471	Lakhimpur	Gormur	Work in progress
472	Lakhimpur	Jokaipewewa	Work in progress
473	Lakhimpur	5 no. Merbil	Work in progress
474	Lakhimpur	3 no Bogoli	Work in progress

Pre-Fabricated Sub Centre (2012-13)			
as on 29th Feb' 2016			
Sl. No	Name of District	Name of Sub Centre	Remarks
475	Lakhimpur	Chetiagaon	Work stopped
476	Lakhimpur	Chariani	Work stopped
477	Lakhimpur	Ayengia	Work stopped
478	Lakhimpur	Napamua	Work stopped
479	Morigaon	Bortholi	Work yet to be started
480	Morigaon	Bakharbori	Work completed
481	Morigaon	Chatabar	Work in progress
482	Morigaon	Bhajakhaity	Work completed
483	Morigaon	Amjari	Work in progress
484	Morigaon	Sunaukuchi	Work in progress
485	Morigaon	Patrobori	Work in progress
486	Morigaon	Chatiabori	Work in progress
487	Morigaon	Pubhatimuria	Work yet to be started
488	Morigaon	Tengaguri	Work in progress
489	Morigaon	Garumara Doloni	Work in progress
490	Morigaon	Dighalbori (Rupahibori)	Work completed
491	Morigaon	10 no Balimukh	Work in progress
492	Morigaon	Borbori	Work completed
493	Morigaon	Dhubankhaity	Work in progress
494	Morigaon	Rajabori	Work in progress
495	Morigaon	Udkati Kalpar	Work in progress
496	Morigaon	Bhalukaguri	Work completed
497	Morigaon	Alisinga	Work in progress
498	Morigaon	Matiparbat	Work in progress
499	Morigaon	Chenimari	Work in progress
500	Morigaon	Paghali	Work completed

Pre-Fabricated Sub Centre (2012-13)			
as on 29th Feb' 2016			
Sl. No	Name of District	Name of Sub Centre	Remarks
501	Morigaon	Uttar Jajari	Work completed
502	Morigaon	Gulesthan	Land not yet finalized
503	Morigaon	Karatipam	Work in progress
504	Nagaon	Vimar Ali	Work completed
505	Nagaon	Baliramgaon	Work completed
506	Nagaon	Mati khala	Work completed
507	Nagaon	Ulumguri (Borgaon)	Work completed
508	Nagaon	Nandapur	Work completed
509	Nagaon	Haldhiati sc	Work completed
510	Nagaon	Pachim Jugijan	Work completed
511	Nagaon	Padumani	Work completed
512	Nagaon	Kumvirdubi	Work completed
513	Nagaon	Thikadar Bosti	Work completed
514	Nagaon	Jadu Pathar	Work completed
515	Nagaon	Maj Rowmari	Work completed
516	Nagaon	Solmarijan	Work completed
517	Nagaon	Alinagar	Work completed
518	Nagaon	Raikata Natun Bosti	Work completed
519	Nagaon	Barafuti	Work completed
520	Nagaon	Hindublock	Work completed
521	Nagaon	Dhumaihagi	Work completed
522	Nagaon	Mikirpara	Work completed
523	Nagaon	Siliguri Bosti	Work completed
524	Nagaon	Kajiranga	Work completed
525	Nagaon	N.C. Burbandha	Work in progress
526	Nagaon	Ramani pathar	Work in progress
527	Nagaon	Samarali Bazar	Work completed
528	Nagaon	6 no Bhogamukh	Work in progress

Pre-Fabricated Sub Centre (2012-13)			
as on 29th Feb' 2016			
Sl. No	Name of District	Name of Sub Centre	Remarks
529	Nagaon	Methigaon	Work in progress
530	Nagaon	Dighirpar	Work in progress
531	Nagaon	Dakhin Nawabil	Work in progress
532	Nagaon	Milik Basti	Work in progress
533	Nagaon	Pub Gurimari	Work in progress
534	Nagaon	Kathaguri SC	Work in progress
535	Nagaon	Kandura Basti	Work in progress
536	Nagaon	Nokhuti Bazaar	Work in progress
537	Nagaon	Jamuna Basti	Work in progress
538	Nagaon	Panikhaiti	Work in progress
539	Nagaon	Uriagrant Tupuki	Work in progress
540	Nagaon	kahargaon	Work in progress
541	Nagaon	Gorabari	Work in progress
542	Nalbari	Ratanpur (Tihu)	Terminated. Reallotment under process.
543	Nalbari	Bullutpar (Mukalmua)	Terminated. Reallotment under process.
544	Nalbari	3 no Borbala	Terminated. Reallotment under process.
545	Nalbari	Huzuripara (Kamarkuchi)	Terminated. Reallotment under process.
546	Nalbari	Paila	Terminated. Reallotment under process.
547	Nalbari	Jonakipur	Terminated. Reallotment under process.
548	Sivasagar	Napukhuri Village	Terminated. Reallotment under process.
549	Sivasagar	Bosagoan	Terminated. Reallotment under process.

Pre-Fabricated Sub Centre (2012-13)			
as on 29th Feb' 2016			
Sl. No	Name of District	Name of Sub Centre	Remarks
550	Sivasagar	Teteliguri	Terminated. Reallotment under process.
551	Sivasagar	Bangtung	Terminated. Reallotment under process.
552	Sivasagar	Adpuria Village	Terminated. Reallotment under process.
553	Sivasagar	Tingalibam Tea	Terminated. Reallotment under process.
554	Sivasagar	Nahorhabi	Terminated. Reallotment under process.
555	Sivasagar	Lakua Tea	Terminated. Reallotment under process.
556	Sivasagar	Pachim Rangapather	Terminated. Reallotment under process.
557	Sivasagar	Singaliguri	Terminated. Reallotment under process.
558	Sivasagar	Borpathar	Terminated. Reallotment under process.
559	Sivasagar	Teok Bengali pather	Terminated. Reallotment under process.
560	Sonitpur	Kacharipam SC	Work in progress
561	Sonitpur	Bharasingari SC	Work in progress
562	Sonitpur	Bhojkhowa SC	Work in progress
563	Sonitpur	Koilajuli SC	Work in progress
564	Sonitpur	Godamghat miri SC	Work in progress
565	Sonitpur	Amolapam SC	Work in progress
566	Sonitpur	Rampur SC	Work in progress
567	Sonitpur	Borgaong tea estate border SC	Work in progress
568	Sonitpur	Madurali SC	Work in progress
569	Sonitpur	Mehali basti near rowta centre SC	Work in progress

Pre-Fabricated Sub Centre (2012-13)			
as on 29th Feb' 2016			
Sl. No	Name of District	Name of Sub Centre	Remarks
570	Sonitpur	Kherbari SC	Work in progress
571	Sonitpur	Ajarguri SC	Work in progress
572	Sonitpur	Kalakuchi SC	Work in progress
573	Sonitpur	Dhankhona SC	Work in progress
574	Sonitpur	Sujapur SC	Work in progress
575	Sonitpur	Deshiri SC	Work in progress
576	Sonitpur	Nizbaghmari SC	Work in progress
577	Sonitpur	Pambasti SC	Work in progress
578	Sonitpur	Rajgarh SC	Work in progress
579	Sonitpur	Kherget SC	Work in progress
580	Sonitpur	Chalia chaponi SC	Work in progress
581	Sonitpur	Jorgarh SC	Land Problem
582	Sonitpur	Garsinga bihiagaon SC	Land Problem
583	Sonitpur	Dolabari 1 no. Pholtola SC	Land Problem
584	Sonitpur	Goltong SC	Land Problem
585	Sonitpur	Harigaon SC	Land Problem
586	Sonitpur	Uttar kalakati SC	Land Problem

Pre-Fabricated Sub Centre (2012-13)			
as on 29th Feb' 2016			
Sl. No	Name of District	Name of Sub Centre	Remarks
587	Sonitpur	Bhojmari SC	Land Problem
588	Sonitpur	Laodangi SC	Land Problem
589	Sonitpur	Hugrajuli SC	Land Problem
590	Sonitpur	Karki centre SC	Land Problem
591	Tinsukia	Bozaltoli SC	Terminated. Reallotment under process.
592	Tinsukia	3 No Golai SC	Terminated. Reallotment under process.
593	Tinsukia	Bogaribari SC	Terminated. Reallotment under process.
594	Tinsukia	Talkhat Basti SC	Terminated. Reallotment under process.
595	Tinsukia	Kalatukura SC	Terminated. Reallotment under process.
596	Tinsukia	7 No Guijan	Terminated. Reallotment under process.
597	Tinsukia	Borali SC	Terminated. Reallotment under process.
598	Tinsukia	Kuwaripathar SC	Terminated. Reallotment under process.
599	Tinsukia	Tirap Colliery SC	Terminated. Reallotment under process.
600	Tinsukia	Kesurguri SC	Terminated. Reallotment under process.
601	Tinsukia	Ambikapur SC	Terminated. Reallotment under process.
602	Tinsukia	Lohari SC	Terminated. Reallotment under process.
603	Tinsukia	Sankardev Nagar SC	Terminated. Reallotment under process.

Pre-Fabricated Sub Centre (2012-13)			
as on 29th Feb' 2016			
Sl. No	Name of District	Name of Sub Centre	Remarks
604	Tinsukia	Mulong SC	Terminated. Reallotment under process.
605	Tinsukia	Ramnagar SC	Terminated. Reallotment under process.
606	Tinsukia	Demoruguri SC	Terminated. Reallotment under process.
607	Tinsukia	Charahgaon SC	Terminated. Reallotment under process.
608	Udalguri	Kalbari	Work in progress
609	Udalguri	Goroimari	Work yet to be started
610	Udalguri	Totlapara No.2 SC	Work yet to be started
611	Udalguri	Kundarbil	Work in progress
612	Udalguri	Kochpara	Work in progress
613	Udalguri	Beltola	Work yet to be started
614	Udalguri	Barakhat	Work yet to be started
615	Udalguri	Kajuabil	Work yet to be started
616	Udalguri	Balisiha	Work yet to be started
617	Udalguri	Habigaon	Work yet to be started
618	Udalguri	Pachim Chamua gaon	Work yet to be started
619	Udalguri	Kankata	Work yet to be started
620	Udalguri	Dhipbisora	Work yet to be started
621	Udalguri	Katara	Work yet to be started
622	Udalguri	Bahinigaon	Work in progress
623	Udalguri	Khagrabari	Work in progress
624	Udalguri	Namjalah	Work yet to be started
625	Udalguri	Puthimari	Work yet to be started
626	Udalguri	Kalajhar	Work in progress